

## Progress Monitoring Report

**Form-01**

**Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED**

**Reporting Month : May,2025**

**Name of Pourashava : Bheremara,Kushtia**

**Package No.: IUGIP/BHER/UT+DR/02/2023**

**e-gp Tender ID No.: 954252**

**Name of Works : Construction of Roads 1316m in 3 location, RCC Drain 1799m in 3 location & installation of Street Light 47 nos. at Bheramara Paurashava, Kushtia District.**

Sl. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
R-006	Improvement of road by Dense Bituminous Carpeting from Hazi Jahir Uddin Road (Ch.00 to 590m) & installation of Street Light 21 nos. at Ward no.-4, Bheramara Paurashava, kushtia. Total Length=590m.	590.000	Shaikat Enterprise,Address:10/21 Khan Bhadur Shamsuzzoha Road,Courtpara, Kushtia	5,846,829.67	6,124,904.90	40,179.00	7/7/2024	6/7/2025			100.00%		
R-007	Improvement of road by Dense Bituminous Carpeting from Hazi Hasan Uddin Road (Ch.00 to 180m) & installation of Street Light 07nos. at Ward no.-4, Bheramara Paurashava, kushtia. Total Length=180m.	180.000		1,591,808.31	1,667,514.71	16,344.00					100.00%		
R-008	Improvement of road by Dense Bituminous Carpeting from Khapara Road (Ch.00 to 546m) & installation of Street Light 19nos. at Ward no.-5, Bheramara Paurashava, kushtia. Total Length=546m.	546.000		4,875,502.16	5,107,381.04	49,576.80							
	<b>Sub- Total of Roads</b>			<b>12,314,140.14</b>	<b>12,899,800.65</b>	<b>106,099.80</b>							
D-008	Construction of RCC Drain from Sub Zonal Office to Syphone of BWDB at Farakpur Word no-02 & 03 (Ch.00m to 718m) Bheramara Pourashava, Kushtia. Total Length=718m.	718.000	Shaikat Enterprise,Address:10/21 Khan Bhadur Shamsuzzoha Road,Courtpara, Kushtia	28,500,868.32	29,856,369.62		7/7/2024	6/7/2025					
D-012	Construction of RCC Drain from in front of H/O Rifaj Hazi near Micro Stand to proposed Drain D-11 (Ch.00m to 442m) at Nawdapara Word no-04 Bheramara Pourashava, Kushtia. Total Length=442m.	442.000		18,052,761.05	18,911,350.37								
D-013	Construction of RCC Drain beside Khapara to existing Culvert (Ch.00m to 535m) and Link Drain from Sonapara Tower to Proposed Drain D-12 (CH.0.00m to 104m) at Khapara Word no-05 Bheramara Pourashava, Kushtia. Total Length=104m.	639.000		18,394,318.07	19,269,151.84								
	<b>Sub-Totals of Drains</b>			<b>64,947,947.44</b>	<b>68,036,871.83</b>								
	<b>Total</b>			<b>77,262,087.58</b>	<b>80,936,631.18</b>								