

Progress Monitoring Report

Form-02

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : May,2025

Name of Pourashava : Bheremara,Kushtia

Package No.: IUGIP/BHER/UT+DR/02/2023

e-gp Tender ID No.: 954252

Name of Works : Construction of Roads 1316m in 3 location, RCC Drain 1799m in 3 location & installation of Street Light 47 nos. at Bheramara Paurashava, Kushtia District.

Sl. No.	Name of Schemes	RCC Road						DBC Road						Drain						Other Structures (Culvert/Bridge/Cross Drain/Palisading/Retaining Wall/ Tow Wall/ Street Light) etc. (Length/Nos.)	Total Work done				
		Box Cutting	Scarifying/H and bed preparation	ISG	ASS/CC	Guide Wall	RCC	Box Cutting	ISG	AS	Scarifying/Hard bed preparation	WBM	BC	Excavation	Sand Filling & CC	Shuttering & fabrication	Bottom slab casting	Lift casting			Top slab/ Footpath with Paving Tiles	RCC(m)	DBC(m)	Drain(m)	Other Structures (m/Nos.)
																		1st	2nd						
		(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %						
1	2	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
R-006	Improvement of road by Dense Bituminus Carpeting from Hazi Jahir Uddin Road (Ch.00 to 590m) & installation of Street Light 21 nos. at Ward no.-4, Bheramara Paurashava, kushitia. Total Length=590m.										(Ch.00 to 590m,Progress=100%)	(Ch.00 to 590m,Progress=100%)	(Ch.00 to 590m,Progress=100%)											DBC road works 100% has completed but street lights works not completed yet.	
R-007	Improvement of road by Dense Bituminus Carpeting from Hazi Hasan Uddin Road (Ch.00 to 180m) & installation of Street Light 07nos. at Ward no.-4, Bheramara Paurashava, kushitia. Total Length=180m.									(Ch.00 to 180m,Progress=100%)	(Ch.00 to 180m,Progress=100%)	(Ch.00 to 180m,Progress=100%)													
R-008	Improvement of road by Dense Bituminus Carpeting from Khapara Road (Ch.00 to 546m) & installation of Street Light 19nos. at Ward no.-5, Bheramara Paurashava, kushitia. Total Length=546m.																								
	Sub- Total of Roads																								
D-008	Construction of RCC Drain from Sub Zonal Office to Syphone of BWDB at Farakpur Word no-02 & 03 (Ch.00m to 718m) Bheramara Pourashava, Kushtia. Total Length=718m.																								
D-012	Construction of RCC Drain from in front of H/O Rifaj Hazi near Micro Stand to proposed Drain D-11 (Ch.00m to 442m) at Nawdapara Word no-04 Bheramara Pourashava, Kushtia. Total Length=442m.																								
D-013	Construction of RCC Drain beside Khapara to existing Culvert (Ch.00m to 535m) and Link Drain from Sonapara Tower to Proposed Drain D-12 (CH.0.00m to 104m) at Khapara Word no-05 Bheramara Pourashava, Kushtia. Total Length=639m.																								
	Sub-Totals of Drains																								
	Total																								