

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : ----- May,2025-----

Name of Pourashava : -----Bheramara-----

Sl. No.	Package No	Contract Cost (in/c. salvage) TK	Commencement Date	Contract completion Date	Approved Length /Quantity as per Contract				Completed Length/Quantity as per Contract				Physical Progress for the Reporting Month %	Cumulative Physical Progress up to Reporting Month %	Cumulative Payment/payble amount up to Reporting Month	Remarks
					RCC Road	DBC Road	Drain	Other Structures	RCC Road	DBC Road	Drain	Other Structures				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	IUGIP/BHER/UT+DR/02/2023	80,936,631.18	7/7/2024	6/7/2025		1316m	1799m	Street light=47nos.		770m			0.00%	15.00%	N/A	
	Total															