

Progress Monitoring Report

Form-01

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month :May,2025

Name of Pourashava : Bheremara,Kushtia

Package No.: IUGIP/BHER/UT+DR/04/2023

e-gp Tender ID No.: 869462

Name of Works : Construction of Roads 2920m in 7 location, RCC Drain 1920m in 5 location & installation of Street Light 106 nos. at Bheramara Paurashava, Kushtia District.

Sl. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
R-010	Improvement of road by Dense Bituminous Carpeting from Upazila Residential road (Ch.00m to 565m) & installation of Street Light 20 nos. at Ward no.-6, Bheramara Paurashava, Kushtia. Total Length=565m.	565.000	JBL-SE JV. Address: Thana More, Jibannagar, Chuadanga.	6,138,555.50	6,435,917.56	133,407.90	15/2/2024	14/2/2025			100.00%	64.88%	DBC road works 100% has completed but street lights works not completed yet.
R-012	Improvement of road by Dense Bituminous Carpeting from Post Office road (Ch.00m to 260m) & installation of Street light 10 nos. at Ward no.-6, Bheramara Paurashava, Kushtia. Total Length=260m. .	260.000		2,284,833.93	2,395,515.17	17,706.00					100.00%		DBC road works 100% has completed but street lights works not completed yet.
R-013	Improvement of road by Dense Bituminous Carpeting from Munshi Riaz Uddin road (Ch.00m to 180m) & installation of Street light 7 nos. at Ward no.-7, Bheramara Paurashava, Kushtia. Total Length=180m.	180.000		1,591,499.07	1,668,593.99	12,258.00					92.77%		
R-014	Improvement of road by Dense Bituminous Carpeting from Bacchu house to Sadak house road (Taltola road) (Ch.00m to 460m) & installation of Street Light 16 nos. At Ward no.-8, Bheramara Paurashava, Kushtia. Total Length=460m.	460.000		3,949,179.69	4,140,484.67	31,326.00					100.00%		DBC road works 100% has completed but street lights works not completed yet.
R-015	Improvement of road by RCC from Pragpur road to Eidgah road (Ch.00m to 375m) & installation of Street Light 14 nos. At Ward no.-5 & 7, Bheramara Paurashava, Kushtia. Total Length=375m.	375.000		5,112,179.71	5,359,822.39	34,050.00					80.00%		
R-018	Improvement of road by Dense Bituminous Carpeting at Sayed Ali road a. (Ch.00m to 765m) b. Link-1 (Ch.00m to 125m) & installation of Street Light 32 nos. At Ward no.-9, Bheramara Paurashava, Kushtia. Total Length=890m.	890.000		7,622,860.69	7,992,125.02	70,710.50					100.00%		
R-020	Improvement of road by RCC from Firoz house to Tanjil house road road (Ch.00m to 190m) & installation of Street Light 7 nos. At Ward no.-1, Bheramara Paurashava, Kushtia. Total Length=190m.	190.000		3,497,058.53	3,666,461.99								
	Sub- Total of Roads			30,196,167.12	31,658,920.79	194,697.90							
D-009	Construction of RCC Drain from H/O Mohoshin to Proposed Drain D-08 near H/O Rafique (Ch.00m to 240m) at Nawdapara Ward No-03,Bheramara Paurashava,Kushtia. Total Length=240m.	240.000	SE & MMC JV, 1021 Khan Bahadur Samsuzzoha Road, Courtpara, Kushtia	6,832,540.12	7,163,519.98		4/2/2024	3/2/2025		45.00%	95.00%	30.00%	
D-014	Construction of RCC Drain from H/O Khokhon to existing Box Culvert near junction of four Roads (Ch.00m to 400m) Word no-05 Bheramara Pourashava, Kushtia. Total Length=400m.	400.000		11,584,208.02	12,145,366.75								
D-015	Construction of RCC Drain from Godown more to Hisna river (Ch.00m to 492m) at collage para Word no-06,Bheramara Pourashava, Kushtia. Total Length=492m.	492.000		14,684,111.50	15,395,434.82					27.00%	27.00%		
D-016	Construction of RCC Drain from existing drain near H/O Khairul Councilor to Hisna river (Ch.00m to 400m) at Mothpara Word no-08,Bheramara Pourashava, Kushtia. Total Length=400m.	400.000		14,237,485.71	14,927,173.72								
D-020	Construction of RCC Drain from Pragpur Road to existing drain (Ch.00m to 370m) at collage para Word no-05 & 07, Bheramara Pourashava, Kushtia. Total Length=370m.	370.000		14,411,754.26	15,109,884.14						95.00%		
	Sub-Totals of Drains			61,750,099.61	64,741,379.41								
	Total			91,946,266.73	96,100,843.21								