

## Progress Monitoring Report

Form-02

**Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED**

Reporting Month : May,2025

Name of Pourashava : Bheremara,Kushtia

Package No.: IUGIP/BHER/UT+DR/04/2023

e-gp Tender ID No.: 851890

Name of Works : Construction of Roads 2920m in 7 location, RCC Drain 1920m in 5 location & installation of Street Light 106 nos. at Bheramara Paurashava, Kushtia District.

Sl. No.	Name of Schemes	RCC Road						DBC Road						Drain							Other Structures (Culvert/Bridge/Cross Drain/Palisading/Retaining Wall/ Tow Wall/ Street Light) etc. (Length/Nos.)	Total Work done			
		Box Cutting	Scarifying/H and bed preparation	ISG	ASS/CC	Guide Wall	RCC	Box Cutting	ISG	AS	Scarifying/H and bed preparation	WBM	BC	Excavation	Sand Filling & CC	Shuttering & fabrication	Bottom slab casting	Lift casting		Top slab/ Footpath with Paving Tiles		RCC(m)	DBC(m)	Drain(m)	Other Structures (m/Nos.)
		(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %					1st	2nd						
1	2	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
R-010	Improvement of road by Dense Bituminus Carpeting from Upazila Residential road (Ch.00m to 565m) & installation of Street Light 20 nos. at Ward no.-6, Bheramara Paurashava, kushtia. Total Length=565m										Ch.00m to 565m, 100% Progress	Ch.00m to 565m, 100% Progress	Ch.00m to 565m, 100% Progress									300m	2322m	346m	DBC road works 100% has completed but street lights works not completed yet.
R-012	Improvement of road by Dense Bituminus Carpeting from Post Office road (Ch.00m to 260m) & installation of Street light 10 nos. at Ward no.-6, Bheramara Paurashava, kushtia. Total Length=260m. .										Ch.00m to 260m, 100% Progress	Ch.00m to 260m, 100% Progress	Ch.00m to 260m, 100% Progress												DBC road works 100% has completed but street lights works not completed yet.
R-013	Improvement of road by Dense Bituminus Carpeting from Munshi Riaz Uddin road (Ch.00m to 180m) & installation of Street light 7 nos. at Ward no.-7, Bheramara Paurashava, kushtia. Total Length=180m.										Ch.00m to 167m, 97.77% Progress	Ch.00m to 167m, 97.77% Progress	Ch.00m to 167m, 97.77% Progress												
R-014	Improvement of road by Dense Bituminous Carpeting from Bacchu house to Sadek house road (Taltola road) (Ch.00m to 460m) & installation of Street Light 16 nos. At Ward no.-8, Bheramara Paurashava, Kushtia. Total Length=460m.										Ch.00m to 460m, 100% Progress	Ch.00m to 460m, 100% Progress	Ch.00m to 460m, 100% Progress												DBC road works 100% has completed but street lights works not completed yet.
R-015	Improvement of road by RCC from Pragpur road to Eidgah road (Ch.00m to 375m) & installation of Street Light 14 nos. At Ward no-5 & 7, Bheramara Paurashava, Kushtia. Total Length=375m.				Ch.00m to 300m, 80% Progress	Ch.00m to 300m, 80% Progress	Ch.00m to 300m, 80% Progress																		
R-018	Improvement of road by Dense Bituminous Carpeting at Sayed Ali road a. (Ch.00m to 765m) b. Link-1 (Ch.00m to 125m) & installation of Street Light 32 nos. At Ward no.-9, Bheramara Paurashava, Kushtia. Total Length=890m.										Ch.00m to 890m, 100% Progress	Ch.00m to 890m, 100% Progress	Ch.00m to 890m, 100% Progress												
R-020	Improvement of road by RCC from Firoz house to Tanjil house road road (Ch.00m to 190m) & installation of Street Light 7 nos. At Ward no.-1, Bheramara Paurashava, Kushtia. Total Length=190m.																								
	Sub- Total of Roads																								

# Progress Monitoring Report

Form-02

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : May,2025

Name of Pourashava : Bheremara,Kushtia

Package No.: IUGIP/BHER/UT+DR/04/2023

e-gp Tender ID No.: 851890

Name of Works : Construction of Roads 2920m in 7 location, RCC Drain 1920m in 5 location & installation of Street Light 106 nos. at Bheramara Pourashava, Kushtia District.

D-009	Construction of RCC Drain from H/O Mohoshin to Proposed Drain D-08 near H/O Rafique (Ch.00m to 240m) at Nawdapara Ward No 03,Bheramara Pourashava,Kushtia. Total Length=240m.													Ch.00m to 230m, 95% Progress	Ch.00m to 230m, 95% Progress	Ch.00m to 230m, 95% Progress	Ch.00m to 230m, 95% Progress	Ch.00m to 230m, 95% Progress	Ch.00m to 230m, 95% Progress	Ch.00m to 230m, 95% Progress					
D-014	Construction of RCC Drain from H/O Khokhon to existing Box Culvert near junction of four Roads (Ch.00m to 400m) Word no-05 Bheramara Pourashava, Kushtia. Total Length=400m.																								
D-015	Construction of RCC Drain from Godown more to Hisna river (Ch.00m to 492m) at collage para Word no-06,Bheramara Pourashava, Kushtia. Total Length=492m.													Ch.00m to 130m, 27% Progress	Ch.00m to 130m, 27% Progress	Ch.00m to 130m, 27% Progress	Ch.00m to 130m, 27% Progress	Ch.00m to 130m, 27% Progress	Ch.00m to 130m, 27% Progress	Ch.00m to 130m, 27% Progress					
D-016	Construction of RCC Drain from existing drain near H/O Khairul Councillor to Hisna river (Ch.00m to 400m) at Mothpara Word no-08,Bheramara Pourashava, Kushtia. Total Length=400m.																								
D-020	Construction of RCC Drain from Pragpur Road to existing drain (Ch.00m to 370m) at collage para Word no-05 & 07, Bheramara Pourashava, Kushtia. Total Length=370m.													Ch.00m to 352m, 95% Progress	Ch.00m to 352m, 95% Progress	Ch.00m to 352m, 95% Progress	Ch.00m to 352m, 95% Progress	Ch.00m to 352m, 95% Progress	Ch.00m to 352m, 95% Progress	Ch.00m to 352m, 95% Progress					
Sub-Totals of Drains																									
Total																									