Progress Monitoring Report

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED Reporting Month : May,2025 Name of Pourashava : Bheremara,Kushtia Package No.: IUGIP/BHER/UT+DR/01/2023 e-gp Tender ID No.: 851890

Name of Works : Construction of Roads 2436m in 4 location, RCC Drain 1400m in 2 location, Protection Work 50m, Retaining Wall 70m, & installation of Street Light 86 nos. at Bheramara Paurashava, Kushtia D

SI. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
R-002	Improvement of road by Dense Bituminus Carpeting Tajmohol road (Ch.00 to 720m) inciuding protection Work at (Ch.00 to 408m L/S) & installation of Street Light 25 nos. at Ward no2, Bheramara Paurashava, kushtia. Total Length=720m.	720.000	hadur Kushtia	11,449,771.99	11,924,722.27	49,032.00	4/2/2024	3/2/2025				0.00%	
R-005	Improvement of road by RCC from Alam house road to G.K Canel (Ch.251m to 432m) including Retaining Wall at (Ch.251m to 271m R/S), (Ch.320m to 370m, R/S)& installation of Street Light O7 nos. at Ward no3, Bheramara Paurashava, kushtia. Total Length=181m.		21 Khan Bahadur Courtpara, Kushtia	9,658,505.73	10,059,152.14					0.00%	95.00%		
R-017	Improvement of road by Dense Bituminus Carpeting from Jannatul Maua Masjid to Late Abdul Aziz house road (Ch.00m to 365m0 & installation of Street light 13 nos. at Ward no8 & 9, Bheramara Paurashava, kushtia. Total Length=365m.	365.000	. MMC JV, 10/21 izzoha Road, Co	3,148,267.19	3,278,861.09	175,130.00					100.00%		DBC road works 100% has completed but street lights works not completed yet.
R-016	Improvement of road by Dense Bituminous Carpeting road a. from SDO house to Amia road (Hirimdia road) (Ch.00m to 830m), b. Link road (Ch.00m to 340m) & installation of Street Light 41nos. At Ward no8, Bheramara Paurashava, Kushtia. Total Length=1170m.	1,170.000	SE & N Samsuzi	9,816,390.58	10,223,586.24	141,988.50				0.00%	85.00%		
	Sub- Total of Roads			34,072,935.49	35,486,321.74	366,150.50							
	Part-A : Construction of RCC Drain from H/O Ekram to Proposed Drain D-01, (Ch.00m to 306m), Part-B: Construction of RCC Drain from H/O Ekram to Existing Drain near Nurjhan Road , (Ch.00m to 240m) at Word no-02 Bheramara Pourashava, Kushtia. Total Length=606m.	606.000	SE & MMC JV, 10/21 Khan Bahadur Samsuzzoha Road, Courtpara, Kushtia	19,948,559.47	20,776,051.12		4/2/2024	3/2/2025			95.00%	0.00%	
	Part-A : Construction of RCC Drain beside Hirimdia Road to Chandona river (Ch.00m to 794m) Word no-03 Bheramara Pourashava, Kushtia. Total Length=794m.	794.000	MMC JV, 1 adur Sam , Courtpara	24,330,221.32	25,339,468.08					0.00%	85.00%		
			SE & Bah Road										
	Sub-Totals of Drains			44,278,780.79	46,115,519.20								
	Total			78,351,716.28	81,601,840.94								