

Progress Monitoring Report

Form-02

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : May,2025

Name of Pourashava : Bheremara,Kushtia

Package No.: IUGIP/BHER/UT+DR/01/2023

e-gp Tender ID No.: 851890

Name of Works : Construction of Roads 2436m in 4 location, RCC Drain 1400m in 2 location , Protection Work 50m, Retaining Wall 70m, & installation of Street Light 86 nos. at Bheramara Paurashava, Kushtia District.

Sl. No.	Name of Schemes	RCC Road						DBC Road						Drain							Other Structures (Culvert/Bridge/Cross Drain/Palisading/Retaining Wall/ Tow Wall/ Street Light) etc. (Length/Nos.)	Total Work done			
		Box Cutting	Scarifying/Hard bed preparation	ISG	ASS/CC	Guide Wall	RCC	Box Cutting	ISG	AS	Scarifying/Hard bed preparation	WBM	BC	Excavation	Sand Filling & CC	Shuttering & fabrication	Bottom slab casting	Lift casting		Top slab/ Footpath with Paving Tiles		RCC(m)	DBC(m)	Drain(m)	Other Structures (m/Nos.)
		(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %	(Ch.....to Ch....) and Physical progress in %					1st	2nd						
1	2	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38
R-002	Improvement of road by Dense Bituminous Carpeting Tajmohol road (Ch.00 to 720m) including protection Work at (Ch.00 to 408m L/S) & installation of Street Light 25 nos. at Ward no-2, Bheramara Paurashava, kushlia. Total Length=720m.																								
R-005	Improvement of road by RCC from Alam house road to G.K Canal (Ch.251m to 432m) including Retaining Wall at (Ch.251m to 271m R/S), (Ch.320m to 370m, R/S)& installation of Street Light 07 nos. at Ward no-3, Bheramara Paurashava, kushlia. Total Length=181m.	Ch. 251m to 432m, 100% Progress			Ch. 251m to 432m, 100% Progress	Ch. 251m to 432m, 100% Progress	Ch. 251m to 400m, 100% Progress														Ch.320m to 370m, Retaining Wall, 100% Progress	180m			
R-017	Improvement of road by Dense Bituminous Carpeting from Jannatul Maua Masjid to Late Abdul Aziz house road (Ch.00m to 365m) & installation of Street light 13 nos. at Ward no-8 & 9, Bheramara Paurashava, kushlia. Total Length=365m.										Ch.00m to 365m, 100% Progress	Ch.00m to 365m, 100% Progress	Ch.00m to 365m, 100% Progress									365m			DBC road works 100% has completed but street lights works not completed yet.
R-016	Improvement of road by Dense Bituminous Carpeting road a. from SDO house to Amia road (Hirimdia road) (Ch.00m to 830m), b. Link road (Ch.00m to 340m) & installation of Street Light 41nos. At Ward no-8, Bheramara Paurashava, Kushlia. Total Length=1170m.										Ch.00m to 830m, 100% Progress	Ch.00m to 830m, 100% Progress	Ch.00m to 830m, 100% Progress									1020m			
	Sub- Total of Roads																								
D-04	Part-A : Construction of RCC Drain from H/O Ekram to Proposed Drain D-01, (Ch.00m to 306m), Part-B: Construction of RCC Drain from H/O Ekram to Existing Drain near Nurjhan Road , (Ch.00m to 240m) at Word no-02 Bheramara Pourashava, Kushlia. Total Length=606m.													95%	95%	95%	95%	95%	95%	95%			575m		
D-10	Part-A : Construction of RCC Drain beside Hirimdia Road to Chandona river (Ch.00m to 794m) Word no-03 Bheramara Pourashava, Kushlia. Total Length=794m.													90%	90%	88%	85%	85%	85%	85%			630m		
D-3																									
	Sub-Totals of Drains																								
	Total																								