

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : -----May,2025-----

Name of Pourashava : -----Bheramara,Kustia-----

Sl. No.	Package No	Contract Cost (in/c. salvage) TK	Commencement Date	Contract completion Date	Approved Length /Quantity as per Contract				Completed Length/Quantity as per Contract				Physical Progress for the Reporting Month %	Cumulative Physical Progress up to Reporting Month %	Cumulative Payment/payble amount up to Reporting Month	Remarks
					RCC Road	DBC Road	Drain	Other Structures	RCC Road	DBC Road	Drain	Other Structures				
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	IUGIP/BHERA/UT+DR/01/2023	81601840.96	3/2/2025	3/2/2025	181m	2255m	1400m	Retaining wall=70m, Street light=86nos.	175m	1385m	1205m		0.00%	78.00%	68.00%	
	Total															