

Progress Monitoring Report

Form-01

Name of the Program: Improving Urban Governance and Infrastructure Program (IUGIP), LGED

Reporting Month : May,2025

Name of Pourashava : Bheremara,Kushtia

Package No.: IUGIP/BHER/DR/01/2023

e-gp Tender ID No.: 991040

Name of Works : Construction/Improvement of RCC Drains 2450m in 4 locations at Bheramara Paurashava, Kushtia District.

Sl. No.	Name of Schemes	Length/ Unit as (m/no)	Name and Address of the Contractor	Approved Estimated Cost (in/c. salvage) TK	Contract Cost (in/c. salvage) TK	Cost of Salvage (Tk. Lac)	commencement Date	Contract completion Date	Extension date	Physical Progress for the Reporting Month %	Cumulative Progress up to Reporting Month %	Cumulative Payment up to Reporting Month	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14
D-01	Construction of RCC Drain from Adorsho Collage near Grameen Tower to North Railgate Culvert Ch.00m to 640.00m, Total Length=640.00m. At Ward No.01 under Bheramara Pourashava, Kushtia.	640.000	M/S Shorif & Sons,Address:Eastern Arzoo,Suite No:11/08,61,Bijoynagar,Dhaka-1000	19,299,475.34			5/1/2025	4/1/2026				20.00%	
D-06	Construction of RCC Drain from H/O Harun to Khal via Anar House Ch.00m to 715.00m,Total Length=715.00 m at Farakpur Word no-02,under Bheramara Pourashava, Kushtia.	715.000		31,775,140.27						15.00%	24.00%		
D-07	Construction of RCC Drain from H/O Rezaul near Dhaka Choch Stand to Proposed drain D-11,Ch.00m to 200.00m,Total Length=200.00 m at Farakpur Word no-01,under Bheramara Pourashava, Kushtia.	200.000		6,183,689.81									
D-11	Construction of RCC Drain from infront of Pourashava to existing Hazipara Lake Drain Ch.0.00m to 895.00m at Nawdapara & Bamonpara Ward No.03 & 09,under Bheramara Pourashava, Kushtia. Total Length=639m.	895.000		26,778,707.38									
	Sub-Totals of Drains			84,037,012.80									
	Total												